COMPLETION REPORT

1	Name Of Work & Job Code	Providing CC Camera at Santhosh Nagara,Prashanth Nagara, Kalyana Nagara,Pipeline and Other Area Block Spots In Mallasandra Ward No.13 in Shettyhalli Sub Division 013-18-000086
2	Sanctioned Estimate No.& Date (AS & TS No)	BBMP/EE/DD/AS/26/2018-19, Date:24.11.2018 BBMP/CE/DZ/TS/34/2018-19, Date:15.12.2018
3	Head Of Account which is chargeable	P-3298
4	Work Order No. & Date	BBMP/DD/WO/ 374 /2019-20, Date:13-08-2019
5	Name Of Contractor	**KRIDL**
6	Time Stipulated for Completion of work	**90 Days**
7	Date Of Commencement	BBMP/DD/WO/ 374 /2019-20, Date:13-08-2019
8	Date Of Completion	4-11-2019
9	Delay in Execution of Work	—
10	Measurement recorded in	M.B No: 613/17-18 P-61285-290
11	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No: 613/17-18 P-61285-290
12	Name of the office/official in charge of the work	
13	a) Asst.Eng/Junior Eng	Krishnappa
14	b) Asst.Exe Engineer	Kumarappa

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
Rs.2500000.00	2496641=00	———	3359=00

11.Certified that the above work has been completed within the stipulated time noted in the Work Order
12.Certified that the contractor has delayed and completed the work for which necessary fine
13.Certified that the above work has been executed by the contractor satisfactory .

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Pa...
Dasarahalli Division, Bangalore-560...

Scanned by CamScanner